

PSPC MANAGEMENT ACTION PLAN

Response to the Recommendation from the Auditor General of Canada Spring Report 2023 Report 3: Rehabilitation of Parliament's Centre Block

Report Ref. No.	OAG Recommendation	Departmental Response	Description of Final Expected Outcome/Result	Expected Final Completion Date	Key Interim Milestones (Description/Dates)	Responsible Organization/ Point of Contact (Name, Position, Tel #)	Indicator of Achievement (For Committee Use Only)
3.26	<p>Recommendation # 1</p> <p>Public Services and Procurement Canada should conduct a gender-based analysis plus assessment for the Centre Block Rehabilitation Program following federal government best practices in order to guide decision making, monitoring, and program review to ensure that the public spaces are inclusive and represent the diversity of all Canada's peoples.</p>	<p>Agree.</p> <p>To implement this recommendation, Public Services and Procurement Canada, working with Parliament, will conduct a renewed gender-based analysis plus for the Long Term Vision and Plan by 2024, with a more detailed focus on the Centre Block Rehabilitation Program. Public Services and Procurement Canada will also continue engaging a broad range of stakeholders and partners, including Indigenous communities and organizations, to ensure that the Centre Block Rehabilitation Program represents the diversity of Canada and is a step in the path of Indigenous reconciliation. In the spirit of implementing this recommendation on a go-forward basis, gender-</p>	<p>PSPC will develop a GBA+ analysis for the updated Long Term Vision and Plan that will include specific considerations for major projects, including ongoing work on the Centre Block Rehabilitation Program.</p>	Fall/Winter 2023	<p>Key interim milestone A: Launch analysis</p> <p>Target Date of Completion: Spring 2023</p> <p>Key interim milestone B: Engage parliamentary partners in development of analysis</p> <p>Target Date of Completion: Fall/Winter 2023</p>	<p>Rob Wright</p> <p>Assistant Deputy Minister, Science and Parliamentary Infrastructure</p> <p>613-986-6723</p>	

Report Ref. No.	OAG Recommendation	Departmental Response	Description of Final Expected Outcome/Result	Expected Final Completion Date	Key Interim Milestones (Description/Dates)	Responsible Organization/ Point of Contact (Name, Position, Tel #)	Indicator of Achievement (For Committee Use Only)
		based analysis plus conducted in the future for the Long Term Vision and Plan will also include a specific focus on upcoming major projects, such as the Block 2 redevelopment, East Block and Confederation Building.					
3.35	<p>Recommendation # 2</p> <p>To support timely decision making from the parliamentary partners, Public Services and Procurement Canada should submit a progress update on the Centre Block Rehabilitation Program to the Speaker of the House of Commons and the Speaker of the Senate of Canada at the same time and at least twice a year. The update should outline</p> <ul style="list-style-type: none"> • key risks and mitigation measures to manage the program • significant changes or adjustments, with an assessment of their impacts on the scope, costs, and overall schedule • key decisions required to be made by the 	<p>Agreed.</p> <p>In support of further strengthening governance and decision making to maintain the on-schedule and on-budget performance of the Centre Block Rehabilitation Program, starting in 2023, Public Services and Procurement Canada will, as recommended, provide a semi-annual update to Parliament that will highlight emerging risks, significant changes and key decisions required. To support timely and effective decision making on the broader Long Term Vision and Plan, the progress updates will also include similar information on other major projects.</p>	<p>PSPC to develop a semi-annual report to the Speaker of the Senate and Speaker of the House of Commons, outlining:</p> <ul style="list-style-type: none"> • key risks and mitigation measures to manage the program, • significant changes or adjustments with an assessment of the impacts on the scope, costs, and overall schedule, • key decisions required to be made by parliamentary 	Fall 2023, and semi-annually thereafter	NA	<p>Rob Wright</p> <p>Assistant Deputy Minister, Science and Parliamentary Infrastructure</p> <p>613-986-6723</p>	

Report Ref. No.	OAG Recommendation	Departmental Response	Description of Final Expected Outcome/Result	Expected Final Completion Date	Key Interim Milestones (Description/Dates)	Responsible Organization/ Point of Contact (Name, Position, Tel #)	Indicator of Achievement (For Committee Use Only)
	parliamentary partners with an expected timeline		partners with an expected timeline.				
3.51	<p><u>Recommendation # 3</u></p> <p>To provide timely information to all Canadians, Public Services and Procurement Canada should publish its Long Term Vision and Plan annual reports within the calendar year.</p>	<p>Agreed.</p> <p>Starting in 2023, Public Services and Procurement Canada will, as recommended, ensure that the Long Term Vision and Plan annual reports, which have been posted publicly since 2016, are published within the same calendar year as their fiscal-year reporting period.</p>	<p>PSPC will publish its annual report for the Long Term Vision and Plan before the end of December following the fiscal-year end on which it is reporting.</p>	<p>December 2023, annually thereafter</p>	<p>Key interim milestone A: Finalize financial reconciliation exercise for reporting fiscal year</p> <p>Target Date of Completion: September 2023, annually thereafter</p>	<p>Rob Wright</p> <p>Assistant Deputy Minister, Science and Parliamentary Infrastructure</p> <p>613-986-6723</p>	